

24-0032		24-0032 - DCAMM - Massasoit CC Science & Allied Health Building Renovations																																														
25-Jul-25 09:33 a.m.																																																
ID	Task Name	Start Date	Due Date	Duration	Company	July 2025														August 2025																												
						Jul 18	Jul 19	Jul 20	Jul 21	Jul 22	Jul 23	Jul 24	Jul 25	Jul 26	Jul 27	Jul 28	Jul 29	Jul 30	Jul 31	Aug 03	Aug 04	Aug 05	Aug 06	Aug 07	Aug 08	Aug 09	Aug 10	Aug 11	Aug 12	Aug 13	Aug 14	Aug 15	Aug 16	Aug 17	Aug 18	Aug 19	Aug 20	Aug 21	Aug 22	Aug 23	Aug 24	Aug 25						
24-0032 - DCAMM - Massasoit CC Science & Allied Health Building Renovations																																																
CONSTRUCTION																																																
Science Building Construction (Building 1)																																																
TS42	Building 1 - Underground Plumbing - Pipe and test	28-Jul-25	29-Aug-25	25d	Grasseschi Plumbin...																																											
TS41	Building 1 - Underground Plumbing - trench and pipe bedding	28-Jul-25	22-Aug-25	20d	Cavalieri Constructi...																																											
TS61	Building 1 - Excavate area at transformer pad for new utilities	04-Aug-25	08-Aug-25	5d	Cavalieri Constructi...																																											
TS55	Building 1 - Tree Removal and tree pruning	07-Aug-25	11-Aug-25	3d	Cavalieri Constructi...																																											
TS57	Building 1 - Tie in trailer utilities - Water, Sewer, Power	04-Aug-25	08-Aug-25	5d	Cavalieri Constructi...																																											
TS43	Building 1 - Underground Utilities - Back fill trenches	08-Aug-25	05-Sep-25	20d	Cavalieri Constructi...																																											
TS58	Building 1 - Tap/Install new water main and hydrants south side	11-Aug-25	15-Aug-25	5d	Cavalieri Constructi...																																											
TS60	Building 1 - New secondary duct bank from transformer into building	18-Aug-25	22-Aug-25	5d	Systems Contractin...																																											
TS63	Building 1 - Water/FP & FDC service in and out of building	18-Aug-25	22-Aug-25	5d	Cavalieri Constructi...																																											
TS44	Building 1 - Underground Electric - Install conduit and raceways mai...	22-Aug-25	05-Sep-25	10d	Systems Contractin...																																											
TS83	Building 1 - Build roof edge parapet curbing	25-Aug-25	05-Sep-25	9d	Charles Services																																											
TS59	Building 1 - Install drainage structures and piping south side	25-Aug-25	27-Aug-25	3d	Cavalieri Constructi...																																											
TS45	Building 1 - F/R/P SOG infill	02-Sep-25	19-Sep-25	14d	Marguerite Concret...																																											
TS69	Building 1 - Frame and sheath perimeter soffit and fascia	02-Sep-25	26-Sep-25	19d	Charles Services																																											

5WLA by WBS

1 / 1

Ryan Diric