

24-0032 - DCAMM - Massasoit CC Science & Allied Health Building Renovations

ID	Task Name	Start Date	Due Date	Duration	Company
----	-----------	------------	----------	----------	---------

24-0032 - DCAMM - Massasoit CC Science & Allied Health Building Renovations										
CONSTRUCTION										
Science Building Construction (Building 1)										
TS56	☑ Building 1 - Tree Protection	21-Jul-25	25-Jul-25	5d	Cavalieri Construct...					
TS42	☑ Building 1 - Underground Plumbing - Pipe and test	28-Jul-25	29-Aug-25	25d	Grasseschi Plumbi...					
TS41	☑ Building 1 - Underground Plumbing - trench and pipe bedding	28-Jul-25	22-Aug-25	20d	Cavalieri Construct...					
TS55	☑ Building 1 - Tree Removal and tree pruning	11-Aug-25	13-Aug-25	3d	Cavalieri Construct...					
TS43	☑ Building 1 - Underground Plumbing - Back fill trenches	11-Aug-25	05-Sep-25	19d	Cavalieri Construct...					
TS57	☑ Temp Trailers - Tie in trailer utilities - Power and data	18-Aug-25	22-Aug-25	5d	Cavalieri Construct...					
TS90	☑ Building 1 - Open sidewalk and prep for water main tie in	18-Aug-25	18-Aug-25	1d	Cavalieri Construct...					
TS89	☑ Building 1 - Water main shut down to install new valves (5PM start)	19-Aug-25	19-Aug-25	1d	Cavalieri Construct...					
TS58	☑ Building 1 - Install new water main and hydrants south side	20-Aug-25	26-Aug-25	5d	Cavalieri Construct...					
TS60	☑ Building 1 - New secondary duct bank from transformer into building	21-Aug-25	27-Aug-25	5d	Systems Contracti...					
TS44	☑ Building 1 - Underground Electric - Install conduit and raceways	22-Aug-25	05-Sep-25	10d	Systems Contracti...					
TS63	☑ Building 1 - Water/FP & FDC service in and out of building	25-Aug-25	29-Aug-25	5d	Cavalieri Construct...					
TS59	☑ Building 1 - Install drainage structures and piping south side	25-Aug-25	27-Aug-25	3d	Cavalieri Construct...					
TS91	☑ Temp Trailers - Tie in trailer utilities - Sewer and water	25-Aug-25	27-Aug-25	3d	Cavalieri Construct...					
TS92	☑ Temp Trailers - Connect water and sewer into trailers (Plumbing)	29-Aug-25	29-Aug-25	1d	Grasseschi Plumbi...					
TS45	☑ Building 1 - F/R/P SOG infill	08-Sep-25	19-Sep-25	10d	Marguerite Concre...					
TS83	☑ Building 1 - Build roof edge parapet curbing	15-Sep-25	26-Sep-25	10d	Charles Services					
TS69	☑ Building 1 - Frame perimeter soffit and fascia	15-Sep-25	26-Sep-25	10d	Charles Services					
TS72	☑ Building 1 - AVB perimeter soffit, fascia and window headers	22-Sep-25	10-Oct-25	15d	Commodore Builders					
TS84	☑ Building 1 - Install new roof drains and temp drainage system	22-Sep-25	23-Sep-25	2d	Grasseschi Plumbi...					
TS85	☑ Building 1 - Abate roof drains	22-Sep-25	22-Sep-25	1d	American Environ...					
TS82	☑ Building 1 - Build roof blocking and curbs	22-Sep-25	24-Sep-25	3d	Charles Services					